# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To
AEE BBMP
Uday Nagara Bagalur Cross.

No. : 205

Date : 31/03/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1200 | | |
| 3. | MS Casing Erected | 215 | | |
| 4. | 1st Water Source at the Deapth | 550 | 1 inch. | |
| 5. | 2nd Water Source at the Deapth | 740 | 1 inch. | |
| 6. | 3rd Water Source at the Deapth | 1150 | ½ inch. | |
| 7. | 4th Water Source at the Deapth | — | | |
| 8. | If any Silt, Boulders at the Deapth | — | | |
| 9. | Nature of Water | | | |
| 10. | Motor Pump to be used | Yes | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1190 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Thanking You

Yours faithfully
For **Sri Baalamurugan Borewells**

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To AEE BBMP
Kondappa layout lake side

No. : 206

Date : 05/04/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1150 | | |
| 3. | MS Casing Erected | 180 | | |
| 4. | 1st Water Source at the Deapth | 920 | ½ inch. | |
| 5. | 2nd Water Source at the Deapth | – | | |
| 6. | 3rd Water Source at the Deapth | – | | |
| 7. | 4th Water Source at the Deapth | – | | |
| 8. | If any Silt, Boulders at the Deapth | – | | |
| 9. | Nature of Water | | | |
| 10. | Motor Pump to be used | No | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1150 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Thanking You

Yours faithfully
For **Sri Baalamurugan Borewells**

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob.: 9845020536, 9901920004

## WORK REPORT

To
AEE BBMP
Near Chowdeshwari Temple.

No. : 207

Date : 27/04/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1200 | | |
| 3. | MS Casing Erected | 187 | | |
| 4. | 1st Water Source at the Deapth | 640 | ½ inch | |
| 5. | 2nd Water Source at the Deapth | 1080 | 1 inch. | |
| 6. | 3rd Water Source at the Deapth | — | | |
| 7. | 4th Water Source at the Deapth | — | | |
| 8. | If any Silt, Boulders at the Deapth | - | | |
| 9. | Nature of Water | | 1½ inch. | |
| 10. | Motor Pump to be used | Yes. | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1190 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Asst. Executive Engineer
Yelahanka Sub. Divisor
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Thanking You

Yours faithfully
For **Sri Baalamurugan Borewells**

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To
AEE BBMP
Bande Maramma Temple Srinivaspura.

No. : 208

Date : 06/05/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1150 | | |
| 3. | MS Casing Erected | 175 | | |
| 4. | 1st Water Source at the Deapth | 580 | 1 inch. | |
| 5. | 2nd Water Source at the Deapth | 730 | 1 inch. | |
| 6. | 3rd Water Source at the Deapth | 915 | ½ inch | |
| 7. | 4th Water Source at the Deapth | — | | |
| 8. | If any Silt, Boulders at the Deapth | | | |
| 9. | Nature of Water | | 2½ inch. | |
| 10. | Motor Pump to be used | Yes. | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1142. | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Thanking You

Yours faithfully
For **Sri Baalamurugan Borewells**

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To
AEE BBMP.
Near Ponduranga Temple Yelahanka old Town.

No. : 211

Date : 24/06/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1150 | | |
| 3. | MS Casing Erected | 180 | | |
| 4. | 1st Water Source at the Deapth | 760 | ½ inch. | |
| 5. | 2nd Water Source at the Deapth | 980 | ½ inch. | |
| 6. | 3rd Water Source at the Deapth | 1030 | 1 inch. | |
| 7. | 4th Water Source at the Deapth | — | | |
| 8. | If any Silt, Boulders at the Deapth | | | |
| 9. | Nature of Water | | 2 inch. | |
| 10. | Motor Pump to be used | Yes. | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1140 | | |

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Ynk. Zn)
Yelahanka. Bangalore

Thanking You

Yours faithfully
For **Sri Baalamurugan Borewells**

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To AEE BBMP
Ambha Bhavani Nagara 2nd Main.

No. : 203

Date : 29/03/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1200 | | |
| 3. | MS Casing Erected | 185 | | |
| 4. | 1st Water Source at the Deapth | 800 | ½ inch. | |
| 5. | 2nd Water Source at the Deapth | — | | |
| 6. | 3rd Water Source at the Deapth | — | | |
| 7. | 4th Water Source at the Deapth | — | | |
| 8. | If any Silt, Boulders at the Deapth | No | | |
| 9. | Nature of Water | | | |
| 10. | Motor Pump to be used | No | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1195 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To
AEE BBMP
Ambha Bhavani Nagara 2nd Main
2nd Cross.

No. : 212

Date : 21/07/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1150 | | |
| 3. | MS Casing Erected | 185 | | |
| 4. | 1st Water Source at the Deapth | — | | |
| 5. | 2nd Water Source at the Deapth | — | | |
| 6. | 3rd Water Source at the Deapth | — | | |
| 7. | 4th Water Source at the Deapth | — | | |
| 8. | If any Silt, Boulders at the Deapth | | | |
| 9. | Nature of Water | | — | |
| 10. | Motor Pump to be used | No | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1150 | | |

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To
AEE BBMP
Balaji layout chikkabettahalli

No. : 204

Date : 29/03/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6½ | | |
| 2. | Total Deapth of the Borewell | 1200 | | |
| 3. | MS Casing Erected | 210 | | |
| 4. | 1st Water Source at the Deapth | 280 | 1 inch | |
| 5. | 2nd Water Source at the Deapth | 460 | 1½ inch | |
| 6. | 3rd Water Source at the Deapth | 940 | 1 inch. | |
| 7. | 4th Water Source at the Deapth | | | |
| 8. | If any Silt, Boulders at the Deapth | | | 460 |
| 9. | Nature of Water | | 3 inch. | |
| 10. | Motor Pump to be used | Yes. | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1185 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To
AEE BBMP
Giridharanagar Doddakallasandra

No. : 209

Date : 01/05/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6 ½ | | |
| 2. | Total Deapth of the Borewell | 1200 | | |
| 3. | MS Casing Erected | 185 | | |
| 4. | 1st Water Source at the Deapth | 710 | 1 inch. | |
| 5. | 2nd Water Source at the Deapth | 1020 | ½ inch. | |
| 6. | 3rd Water Source at the Deapth | 1110 | ½ inch. | |
| 7. | 4th Water Source at the Deapth | – | | |
| 8. | If any Silt, Boulders at the Deapth | – | | |
| 9. | Nature of Water | | 2 inch. | |
| 10. | Motor Pump to be used | Yes. | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell. | 1160 | | |

Thanking You

AE
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-156

Yours faithfully
For Sri Baalamurugan Borewells

# SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

## WORK REPORT

To AEE BBMP
7th main Doddabettahalli

No. : 210

Date : 13/06/2023

| S.No. | Particulars | Rft | Water Yeild | Remarks |
|---|---|---|---|---|
| 1. | Size of the Borewell | 6 1/2 | | |
| 2. | Total Deapth of the Borewell | 1200 | | |
| 3. | MS Casing Erected | 175 | | |
| 4. | 1st Water Source at the Deapth | 460 | 1 inch. | |
| 5. | 2nd Water Source at the Deapth | 950 | 1/2 inch. | |
| 6. | 3rd Water Source at the Deapth | 1120 | 1/2 inch. | |
| 7. | 4th Water Source at the Deapth | – | | |
| 8. | If any Silt, Boulders at the Deapth | | | |
| 9. | Nature of Water | | 2 inch. | |
| 10. | Motor Pump to be used | Yes. | | |
| 11. | Any other Remarks | No | | |
| 12. | Total Yeild of the Borewell | 1180 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Thanking You

AE

Yours faithfully
For Sri Baalamurugan Borewells